Stratford-upon-Avon Town Transport Group (TTG) Stratford-upon-Avon Transport Project Status

Project	Status	Action	Last
			Update
Pedestrianization of Bridge	Scheme drawn up and consultation completed.	SP	19.1.23
Street & High Street	Awaiting funding.	31	19.1.23
Birmingham Road	TS and CS met Simon Prescott (who has taken over	WCC	17.5.23
Diriningham Noau	Birmingham Road at WCC) on site to discuss the various	VVCC	17.3.23
	comments and proposals TTG have made on Phase 3 of		
	the scheme (the middle part). SP is reviewing the		
	scheme with a view to make it compliant with LTN		
	1/20, and side road junctions consistent. Also modelling		
	Western Road left out only, CS proposed Arden St		
	traffic light pedestrian crossing alternative.		
Clopton Bridge /	Original scheme withdrawn. Awaiting updated	WCC	23.12.22
Tiddington Road Junction	proposals from WCC. TTG advised they will be involved.		
5	Potential for weight restriction to be investigated (WCC		23.12.22
	DA-H).		
Evesham Roundabout	Due to open August. Once completed WCC will decide	WCC	23.5.23
	how to connect cycle paths through the junction.		
Alcester Road Cycle Tracks	Awaiting concept plans from WCC. Advised this will	WCC	?
	follow LTN 1/20 guidance.		
South Western Relief Road	Report on viability of sustainable alternatives delayed	SDC	20.1.23
	to link into SWLP.		
Greenway All-weather	Work not started due to S106 funds being insufficient.	WCC	26.4.23
Surfacing	CS has asked WCC why the worst affected half of the		
	route could not be progressed with the available		
	funding. No response to date.		
Knights Lane Footway	A solution has now been drawn up, based on a	WCC	10.5.23
	derogation of standard, but still requires agreement		
	from the farmer. Meanwhile KR has obtained		
	agreement that, traffic signs warning of pedestrians		
	walking in the road and 'SLOW' carriageway markings		
	will be installed as a temporary measure.		
Canal Quarter	Issues of transport connectivity raised at 25.5.23 TTG	TTG/SDC	24.5.23
Regeneration	meeting. Meeting with SDC to discuss scheduled for		
	15.6.23.	0.0	0.00
Gateway	Workshop with Strategic Partnership (SP) scheduled for	SP	2.6.23
	22 June 23.	CDC	
	SDC officer invited to TTG meeting to discuss transport	SDC	
	opportunities.		